



*I am about to do a new thing;  
now it springs forth, do you not perceive it?*

~ Isaiah 43:19

---

# SACRED TIMES

---

January 12, 2009

## UPDATE

Progress on St. Andrew's expansion was steady throughout December and the project is on schedule for completion by summer of 2009.

Exterior walls, constructed of concrete masonry block, have been completed, making the length, depth, and most impressively, the height of our new space clearly perceptible. Brick for the exterior is expected to arrive onsite later this month. As a concession to winter, our masons may be working within a heated space, on scaffolding draped in heavy duty plastic sheeting. Roof beams are scheduled to be installed mid- to late-

January, followed by the roof itself. Once the building is completely dried in, electrical work can begin.



In addition to the construction subcommittee's weekly meetings, the full SVSS committee continues to meet monthly to review progress and make decisions. We invite you to view photos of the project on the bulletin board in Holy Redeemer's parish hall. As always, the SVSS committee is happy to answer any questions you may have - just ask - Roger Kilgore, Barbara Becker, Ben Cordova, Cyn Croasdaile, Judie James, Tim Krueger, Betty Luce, Andy Seelaus.

